

**PHYSICAL STATUS REPORT OF REMOTE VILLAGE ELECTRIFICATION PROGRAMME**

**Financial Year : 2007-08**

**MNES Sanctioned No. : 1/12/2006-07-RVE (Jharkhand) Dated : 16-03-2007**

**Name of Supplier: M/s Central Electronics Limited, Sahibabad.**

**Agreement No.: RVE/AGREEMENT/01/2007-08 Dt. 08/11/2007**

**Work Order No.: 1070/2007-08 Dt. 5/11/2007**

**No. of Villages: 108**

**As on 12/06/2008**

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
<b>District : West Singhbhum, Block : Jhinkpani</b>									
1	Jairpi	77	8	77	8	77	8	0	0
<b>Total (Block wise)</b>		<b>77</b>	<b>8</b>	<b>77</b>	<b>8</b>	<b>77</b>	<b>8</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block :Kumardungi</b>									
2	Ratnasai	53	5	53	5	53	5	0	0
3	Mahuldiha	45	5	45	5	45	5	0	0
4	Balidaskan	75	8	75	8	75	8	0	0
<b>Total (Block wise)</b>		<b>173</b>	<b>18</b>	<b>173</b>	<b>18</b>	<b>173</b>	<b>18</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block :Manjhgaon</b>									
5	Chota Belma	41	4	41	4	41	4	0	0
6	Khajuria	65	7	65	7	65	7	0	0
<b>Total (Block wise)</b>		<b>106</b>	<b>11</b>	<b>106</b>	<b>11</b>	<b>106</b>	<b>11</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block :Jagarnathpur</b>									
7	Hesapi	176	18	176	18	176	18	0	0
8	Kuapara	26	3	26	3	26	3	0	0
9	Banskata	63	6	63	6	63	6	0	0
<b>Total (Block wise)</b>		<b>265</b>	<b>27</b>	<b>265</b>	<b>27</b>	<b>265</b>	<b>27</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block : Tantanagar</b>									
10	Banasanju	49	5	49	5	49	5	0	0
<b>Total (Block wise)</b>		<b>49</b>	<b>5</b>	<b>49</b>	<b>5</b>	<b>49</b>	<b>5</b>	<b>0</b>	<b>0</b>

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
<b>District : West Singhbhum, Block : Manjhari</b>									
11	Dorposi	59	6	59	6	42	4	0	0
12	Lupunghatu	95	10	95	10	89	9	0	0
13	Kinjriminjri	106	10	106	10	82	8	0	0
<b>Total (Block wise)</b>		<b>260</b>	<b>26</b>	<b>260</b>	<b>26</b>	<b>213</b>	<b>21</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block : Tonto</b>									
14	Rampusi	41	4	41	4	41	4	0	0
15	Barakuchia	103	10	103	10	103	10	0	0
16	Banaikera	40	4	40	4	40	4	0	0
<b>Total (Block wise)</b>		<b>184</b>	<b>18</b>	<b>184</b>	<b>18</b>	<b>184</b>	<b>18</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block : Goelkera</b>									
17	Dulki	108	11	108	11	108	11	0	0
18	Kutpai	106	11	106	11	106	11	0	0
19	Gohera	66	7	66	7	66	7	0	0
20	Torkodkocha	166	17	166	17	166	17	0	0
21	Golruan	245	23	192	19	192	19	0	0
22	Arahasa	212	21	212	21	212	21	0	0
23	Ghoarduba	269	27	269	27	269	27	0	0
24	Bara	289	29	289	29	289	29	0	0
<b>Total (Block wise)</b>		<b>1461</b>	<b>146</b>	<b>1408</b>	<b>142</b>	<b>1408</b>	<b>142</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block : Khuntpani</b>									
25	Karkata	224	22	224	22	224	22	0	0
26	Kabragutu	237	24	237	24	237	24	0	0
<b>Total (Block wise)</b>		<b>461</b>	<b>46</b>	<b>461</b>	<b>46</b>	<b>461</b>	<b>46</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block : Bandgaon</b>									
27	Huangdih	41	4	41	4	41	4	0	0
28	Kaika	86	9	<b>already electrified village</b>					

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
<b>Total (Block wise)</b>		<b>127</b>	<b>13</b>	<b>41</b>	<b>4</b>	<b>41</b>	<b>4</b>	<b>0</b>	<b>0</b>
<b>District : Saraikela Kharsawan, Block : Kuchai</b>									
29	Janlongboredih	121	12	121	12	121	12	0	0
30	Meromjanga	203	20	203	20	203	20	0	0
<b>Total (Block wise)</b>		<b>324</b>	<b>32</b>	<b>324</b>	<b>32</b>	<b>324</b>	<b>32</b>	<b>0</b>	<b>0</b>
<b>District : Saraikela Kharsawan, Block : Chandil</b>									
31	Dungridih	207	21	207	21	207	21	0	0
<b>Total (Block wise)</b>		<b>207</b>	<b>21</b>	<b>207</b>	<b>21</b>	<b>207</b>	<b>21</b>	<b>0</b>	<b>0</b>
<b>District : Saraikela Kharsawan, Block : Ichagarh</b>									
32	Kuda	268	27	268	27	196	20	0	0
33	Salukdih	185	19	185	19	185	19	0	0
34	Chotalapang	159	16	159	16	159	16	0	0
35	Baralapang	418	41	418	41	193	19	0	0
<b>Total (Block wise)</b>		<b>1030</b>	<b>103</b>	<b>1030</b>	<b>103</b>	<b>733</b>	<b>74</b>	<b>0</b>	<b>0</b>
<b>District : Saraikela Kharsawan, Block : Nimdih</b>									
36	Anda	184	18	184	18	184	18	0	0
37	Ghutiadih	176	18	176	18	176	18	0	0
38	Madhupur	244	24	244	24	244	24	0	0
39	Samanpur	335	34	335	34	335	34	0	0
<b>Total (Block wise)</b>		<b>939</b>	<b>94</b>	<b>939</b>	<b>94</b>	<b>939</b>	<b>94</b>	<b>0</b>	<b>0</b>
<b>District : East Singhbhum, Block : Potka</b>									
40	Bararamgarh	50	5	50	5	50	5	0	0
41	Chotaramgarh	25	3	25	3	25	3	0	0
42	Ganakpada	33	3	33	3	33	3	0	0
43	Udal	108	11	108	11	108	11	0	0
44	Patisai	50	5	50	5	50	5	0	0
45	Rugrisai	152	15	152	15	152	15	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
46	Atijhari	30	3	30	3	30	3	0	0
47	Jojogora	36	4	36	4	36	4	0	0
48	Sonagora	33	3	33	3	33	3	0	0
49	Papragaru	19	2	19	2	19	2	0	0
50	Gamarkocha	13	1	13	1	13	1	0	0
51	Charradih	100	10	100	10	100	10	0	0
52	Shiling	114	11	114	11	114	11	0	0
53	Chhatna	22	2	22	2	22	2	0	0
54	Tilingkocha	53	5	53	5	53	5	0	0
55	Paharpur	93	9	93	9	93	9	0	0
56	Gobradi	34	3	34	3	34	3	0	0
57	Dharuyalupung	143	14	143	14	143	14	0	0
58	Parsagora	11	1	11	1	11	1	0	0
<b>Total (Block wise)</b>		<b>1119</b>	<b>110</b>	<b>1119</b>	<b>110</b>	<b>1119</b>	<b>110</b>	<b>0</b>	<b>0</b>
<b>District : East Singhbhum, Block : Ghatshila</b>									
59	Balidi	71	7	71	7	71	7	0	0
60	Sinduriam	99	10	99	10	99	10	0	0
<b>Total (Block wise)</b>		<b>170</b>	<b>17</b>	<b>170</b>	<b>17</b>	<b>170</b>	<b>17</b>	<b>0</b>	<b>0</b>
<b>District : Latehar, Block : Barwadih</b>									
61	Kulpurua	82	9	82	9	74	7	0	0
62	Aghra	50	5	50	5	50	5	0	0
63	Karamdih	63	6	63	6	63	6	0	0
64	Sarendag	78	8	78	8	78	8	0	0
65	Tanwai	33	3	33	3	33	3	0	0
66	Naw Nanagu	36	4	36	4	36	4	0	0
67	Khamhikhas	61	6	61	6	61	6	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
68	Jargarh	24	2	24	2	24	2	0	0
69	Labhar	35	4	35	4	35	4	0	0
70	Meral	26	3	26	3	26	3	0	0
<b>Total (Block wise)</b>		<b>488</b>	<b>50</b>	<b>488</b>	<b>50</b>	<b>480</b>	<b>48</b>	<b>0</b>	<b>0</b>
<b>District : Latehar, Block : Manika</b>									
71	Kurum Kheta	27	3	27	3	27	3	0	0
72	Hatla(Hata)	100	10	100	10	100	10	0	0
73	Antikheta	126	13	126	13	126	13	0	0
74	Ambwatikar	34	3	34	3	34	3	0	0
75	Jabla(Jobla)	60	6	60	6	60	6	0	0
76	Pathki	32	3	32	3	32	3	0	0
77	Humamara	45	5	45	5	45	5	0	0
78	Shivcharan Tola	63	6	63	6	63	6	0	0
79	Deobar	95	10	95	10	95	10	0	0
80	Barkadih	215	22	215	22	215	22	0	0
81	Lawagara	37	4	37	4	37	4	0	0
<b>Total (Block wise)</b>		<b>834</b>	<b>85</b>	<b>834</b>	<b>85</b>	<b>834</b>	<b>85</b>	<b>0</b>	<b>0</b>
<b>District : Latehar, Block : Garu</b>									
82	Gotag (Gutuwa)	87	9	87	9	87	9	0	0
83	Chiraiya	11	1	11	1	11	1	0	0
84	Baribandh	109	11	109	11	109	11	0	0
85	Darichhapar	43	5	43	5	35	4	0	0
86	Siram	21	2	21	2	21	2	0	0
87	Armu Mirchaiya	92	9	92	9	88	9	0	0
88	Bhawarbandha	35	4	35	4	35	4	0	0
89	Danrkocha	52	5	52	5	52	5	0	0
90	Paharkocha	95	10	95	10	95	10	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
91	Latu	35	4	35	4	35	4	0	0
92	Kojram	48	5	48	5	48	5	0	0
93	Karihenar	103	10	103	10	103	10	0	0
94	Bajajpur (Bijaypur)	75	9	75	9	70	7	0	0
95	Pandra	59	6	59	6	59	6	0	0
96	Gopi Khonr (Gopkhar)	26	3	26	3	26	3	0	0
<b>Total (Block wise)</b>		<b>891</b>	<b>93</b>	<b>891</b>	<b>93</b>	<b>874</b>	<b>90</b>	<b>0</b>	<b>0</b>
<b>District : Palamu, Block : Hussainabad</b>									
97	Bhagrd	93	10	93	10	86	9	0	0
98	Noniadih	27	4	27	4	17	2	0	0
99	Birgain	16	2	16	2	16	2	0	0
<b>Total (Block wise)</b>		<b>136</b>	<b>16</b>	<b>136</b>	<b>16</b>	<b>119</b>	<b>13</b>	<b>0</b>	<b>0</b>
<b>District : Palamu, Block : Chhatarpur</b>									
100	Chordanga	86	9	86	9	56	6	0	0
<b>Total (Block wise)</b>		<b>86</b>	<b>9</b>	<b>86</b>	<b>9</b>	<b>56</b>	<b>6</b>	<b>0</b>	<b>0</b>
<b>District : Garhwa, Block : Chinia</b>									
101	TetarKalan (Hetarkala)	397	41	397	41	313	31	0	0
102	Barwadih	513	56	513	56	315	32	0	0
<b>Total (Block wise)</b>		<b>910</b>	<b>97</b>	<b>910</b>	<b>97</b>	<b>628</b>	<b>63</b>	<b>0</b>	<b>0</b>
<b>District : Garhwa, Block : Garhwa</b>									
103	Side Khurd	262	26	<b>already electrified village</b>					
104	Kamta	81	8	<b>already electrified village</b>					
105	Bharatiya	73	7	<b>already electrified village</b>					
106	Dube Marhati	331	33	<b>already electrified village</b>					
107	Birbandha	402	40	<b>already electrified village</b>					
<b>Total (Block wise)</b>		<b>1149</b>	<b>114</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
<b>District : Garhwa, Block : Ranka</b>									
108	Katra	261	35	261	35	233	23	0	0
<b>Total (Block wise)</b>		<b>261</b>	<b>35</b>	<b>261</b>	<b>35</b>	<b>233</b>	<b>23</b>	<b>0</b>	<b>0</b>
<b>Grand Total</b>		<b>11707</b>	<b>1194</b>	<b>10419</b>	<b>1067</b>	<b>9693</b>	<b>976</b>	<b>0</b>	<b>0</b>

- Note:-**
- (i) Village Sl. No. 28, 103, 104,105,106 & 107 have been electrified by Conventional Energy.
  - (ii) Order placed for Additional Systems (779 Nos. of HLS & 95 Nos. of SSL) in left out households of Village Sl. No.11, 12, 13, 21, 32, 35, 61, 85, 87, 94, 97, 98, 100, 101, 102 & 108, which is identified at time of installation. At the time of survey, these households had been left .
  - (iii) 726 Nos. of HLS & 91 Nos. of SSL installed in left out households of Village Sl. No.11, 12, 13, 32, 35, 61, 85, 87, 94, 97, 98, 100, 101, 102, 108 and Third party verificaion on progress.
  - (iv) Third Party Verification has been done by:
    - (a) M/s Purnima Enterprises Pvt. Ltd., 182, New A.G. Co-operative Colony Kadru, Ranchi-2 of Village Sl. No. 1, 14,15,16,25,27,32, 35,36,37,38,39,40,41,42,43,44,45,46,47,48,49,50,51,52,53,54,55,56,57,58,59, 60,61,62,63,64,65,66,67,68,69,70,71,72,73,74,75,76,77,78,80,81,82,83,84,85,86,87,88,89,90,91,92,93,94,95, 96,97,98,99,100,101,102 & 108  
Phone No. 0651- 2340717, Mobile No. 9431171529, Email: pep@peplimited.in
    - (b) M/s Social Action for Rural Development, Post Box No. 27, Vikasnagar, Opp. Railway Station, Ramgarh Cantt., Ramgarh of Village Sl. No. 8.  
Phone No.: 06553-226482, Email-sardagroups@rediffmail.com
    - (c) M/s Gram Vikas Abhiyan Kendra, Doranda, Ranchi of Village Sl. No. 2,3,4,5,6,7, 9, 10,11,12,13,17, 18,19,20,21,22,23,24,26, 29,30,31, 33,34 & 79  
Mobile No. 9431772087

**Project Officer,  
JREDA, Ranchi**