

**STATUS REPORT OF REMOTE VILLAGE ELECTRIFICATION PROGRAMME 224 VILLAGES****Financial Year : 2006-07****MNRE Revised Sanction No.: 1/12/2005-06/RVE/SE Dt. 27/02/2007****Name of Supplier: M/s Suntime Energy Limited, New Delhi****Agreement No.: RVE/Agreement/03/2006-07 Dt. 14/5/2007****Work Order No.: 861/2006-07 Dt. 17/10/2006****No. of Villages: 63**

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
<b>District : West Singhbhum, Block : Tonto</b>									
1	Mailpi	69	7	69	7	69	7	0	0
2	Sarjomburu	14	1	14	1	14	1	0	0
3	Ganburu	10	1	10	1	10	1	0	0
4	Barutoa	47	5	47	5	47	5	0	0
5	Udalkam	34	3	33	2	33	2	0	0
6	Masuriburu	57	5	57	5	57	5	0	0
7	Kuliuta	49	5	49	5	46	5	3	0
8	Agrowan	46	5	46	5	46	5	0	0
9	Akahata	56	6	56	6	56	5	0	1
10	Rajabasa	15	2	15	2	15	2	0	0
11	Tuebera	20	2	20	2	20	2	0	0
12	Rutaghutu	29	3	29	3	27	3	2	0
13	Jhinjor	30	3	30	3	30	3	0	0
14	Pukriburu	59	6	58	6	58	6	0	0
15	Husipi	36	3	36	0	36	.....	0	0
16	Tombahaka	34	4	34	4	34	4	0	0
<b>Total (Block wise)</b>		<b>605</b>	<b>61</b>	<b>603</b>	<b>57</b>	<b>598</b>	<b>56</b>	<b>5</b>	<b>1</b>
<b>District : West Singhbhum, Block : Manoharpur</b>									
17	Kudoba	9	1	9	0	9	.....	0	0
18	Usaria	46	5	46	5	46	5	0	0
19	Holonguli	63	6	63	6	63	6	0	0
20	Hatnaburu	60	8	60	8	60	8	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
21	Sonapi	69	8	69	8	69	8	0	0
22	Raura	39	5	39	5	39	3	0	2
23	Rajabera	33	4	33	4	33	4	0	0
24	Lembra	58	5	58	5	58	5	0	0
25	Kumbia	73	6	73	6	73	6	0	0
26	Churji	32	3	32	3	32	3	0	0
27	Nowagaon	79	8	79	8	79	8	0	0
28	Bitkalsoya	30	4	30	4	30	4	0	0
29	Tirilposi	75	10	75	10	75	10	0	0
30	Tholkobad	66	7	66	7	66	7	0	0
31	Baliba	56	5	56	5	56	5	0	0
32	Kudlibad	45	4	45	4	45	4	0	0
<b>Total (Block wise)</b>		<b>833</b>	<b>89</b>	<b>833</b>	<b>88</b>	<b>833</b>	<b>86</b>	<b>0</b>	<b>2</b>
<b>District : West Singhbhum, Block : Sonua</b>									
33	Tujur	75	8	75	8	75	8	0	0
34	Pinding	52	5	52	5	52	5	0	0
35	Temna	32	5	32	5	32	5	0	0
36	Burh	61	6	61	6	61	6	0	0
37	Rodo	25	3	20	3	20	3	0	0
38	Tumbrum	25	2	25	2	25	2	0	0
39	Kamargaon	49	5	49	5	49	5	0	0
40	Jojobir	95	13	95	13	95	13	0	0
41	Takub	38	4	38	4	38	4	0	0
42	Olmokod	40	4	40	4	40	4	0	0
<b>Total (Block wise)</b>		<b>492</b>	<b>55</b>	<b>487</b>	<b>55</b>	<b>487</b>	<b>55</b>	<b>0</b>	<b>0</b>
<b>District : West Singhbhum, Block : Bandgaon</b>									
43	Karla(Kala)	60	5	60	5	60	5	0	0
44	Hedamda(Hekemda)	9	1	9	1	9	1	0	0
45	Harni(Harui)	15	4	15	4	15	4	0	0

Sl. No.	Name of Village	No. of Systems as per Work Order		No. of Systems Installed		No. of Systems as per Third Party Verification		Shortage as per Third Party Verification	
		DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS	DLS (M-II, 37w)	SLS
0	1	2	3	4	5	6	7	8	9
46	Kudadih	33	3	33	3	33	3	0	0
47	Karkata	17	3	17	3	17	3	0	0
48	Ichagutu	40	3	40	3	40	3	0	0
49	Longkata	63	6	63	6	61	6	2	0
50	Baridih	21	4	21	4	21	4	0	0
51	Guiri	17	1	17	1	17	1	0	0
52	Rouli	25	7	25	7	25	7	0	0
53	Sawania	66	7	66	7	66	7	0	0
54	Angaria	50	5	50	5	50	5	0	0
55	Songra	101	9	101	9	101	9	0	0
56	Jiray	32	3	32	3	32	3	0	0
<b>Total (Block wise)</b>		<b>549</b>	<b>61</b>	<b>549</b>	<b>61</b>	<b>547</b>	<b>61</b>	<b>2</b>	<b>0</b>
<b>District : Saraikela Kharsawan, Block : Chandil</b>									
57	Heramda	33	4	33	0	33	0	0	0
58	Debudih (Dubadih)	74	6	74	0	74	0	0	0
59	Mutuda	96	10	96	10	96	10	0	0
60	Lapaibera	106	11	106	11	106	11	0	0
61	Dimudih	126	10	117	Installation on progress	117	.....	0	0
62	Kesargaria	18	2	18		18	....	0	0
63	<b>Riuyani</b>	<b>60</b>	<b>6</b>	<b>Village Migrated</b>				<b>0</b>	<b>0</b>
<b>Total (Block wise)</b>		<b>513</b>	<b>49</b>	<b>444</b>	<b>21</b>	<b>444</b>	<b>21</b>	<b>0</b>	<b>0</b>
<b>Grand Total</b>		<b>2992</b>	<b>315</b>	<b>2916</b>	<b>282</b>	<b>2909</b>	<b>279</b>	<b>7</b>	<b>3</b>

Note:- Third Party Verification has been done by:

(a) M/s Purnima Enterprises Pvt. Ltd., 182, New A.G. Co-operative Colony Kadru, Ranchi-2  
Phone No. 0651- 2340717

(b) M/s Social Action for Rural Development, Post Box No. 27, Vikasnagar, Opp. Railway Station,  
Ramgarh Cantt., Hazaribagh-829122  
Phone No.: 06553-226482

Sd/=   
Director,  
JREDA, Ranchi