

STATUS REPORT OF SOLAR HOME LIGHTING SYSTEM UNDER SOLAR PHOTOVOLTAIC PROGRAMME as on
31.03.08

NIT No.: JREDA/SPV/1/SHLS/2007-08 Dt. 14/08/2007

Financial Year : 2007-08

Sl. No.	Name of Supplier	Purchase Order No./Date	Status of Pre-dispatch Inspection	Place of Dispatch	Work Order No./Date	No. of Systems to be supplied as per Work Order	No. of System Supplied	Delivery Date	Date of Payment
0	1	2	3	4	5	6	7	8	9
1	M/S Abhishek Industries, Lower Vidyapati Nager, Kanke Road, Kanke Road, Ranchi-834008 Ph+ Fax 0651-2233685 Mob. 9431103421	1073/ 2007-08/ 05.11.07	9 - 10.12.07 & 02.01.08	Deoghar	1093/2007-08/ 14.12.07	1600	100	17.12.07	19.12.07
				Giridih			200	17.12.07	
				Simdega			200	17.12.07	
				Gumla			75	22.12.07	27.12.07
				Latehar			75	23.12.07	
				Palamu			200	24.12.07	
				Chatra			75	24.12.07	
				Hazaribagh			75	24.12.07	
				DDC Garhwa			1420/2007-08 27.12.07	50	04.01.08
				ASS Tharpakhna, Ranchi	1482/2007-08 04.01.08		100	04.01.08	
				Godda			150	08.01.08	11.01.08
				Khunti			50	22.01.08	29.01.08
				Ramgarh			50	18.01.08	
				Chaibasa			50	21.01.08	
				Dumka			50	25.01.08	
ASS Tharpakhna, Ranchi	1550/2007-08 17.01.08	100	18.01.08						
				Total		1600	1600		